

QUEENS PARK A1 NEIGHBOURHOOD RECONSTRUCTION PROGRAM

Re-Start Date: Spring 2025

End Date: Spring 2026

Timeline is subject to change.

The City of Barrie's (City) 2024 reconstruction activities of the Queens Park A1 Neighbourhood being performed by Arnott Construction Limited (Arnott Construction) are now complete. This information bulletin provides a project update on the progress made over this past year and outlines the future project work.

The City recognizes the impacts this work may have on daily routines of the residents in the area, and would like to thank you for the continued support and cooperation.

CONSTRUCTION PHOTOS



WORK COMPLETED IN 2024

During the 2024 construction season, Arnott Construction has completed infrastructure replacement work on Sophia Street West, from Ross Street to Bayfield Street, and Mary Street, from Sophia Street West to Wellington Street West.

This work included:

- Roadway restoration with base course asphalt laid;
- new curbs installed;
- New sidewalks installed;
- Watermain, sanitary sewer, and storm sewer replaced;
- Disrupted driveways restored with asphalt;
- Impacted grass restored with topsoil and sod; and
- Walkways and retaining walls repaired.

REMAINING PROJECT WORK

The City anticipates construction to begin again in Spring 2025. An information bulletin with further details of the work will be issued when a start date is confirmed with Arnott Construction.

Remaining project work to be completed and their estimated timelines are:

ROADWAY	TIMELINE	DESCRIPTION OF WORK
Maple Street Wellington Street West to Sophia Street West	Spring/Summer 2025	Underground infrastructure installations, curb, sidewalk, and streetlight installations, boulevard restorations, driveway paving, and base course asphalt placement.
Sophia Street West Ross Street to Bayfield Street	Spring/Summer 2025	Streetlight installation and completion of sidewalk installation.
Mary Street Wellington Street West to Sophia Street West	Spring/Summer 2025	Streetlight installation and boulevard restoration adjacent to retaining wall.
Wellington Street West to Sophia Street West	Spring/Summer 2025	Watermain installation and asphalt replacement on southside of roadway.
All Project Roadways	Spring 2026	Top course asphalt placed, and warranty repairs completed.

MORE INFORMATION

If you have any questions or comments regarding this construction project, please contact:

Jennifer Whittle, C.E.T
Engineering Contract Administrator
705-739-4220 ext. 4935
jennifer.whittle@barrie.ca

or

Robert Peacock
Engineering Inspector
705-828-3523
robert.peacock@barrie.ca

Information on other Infrastructure projects can be found by visiting **barrie.ca/Roadwork** or, by contacting Service Barrie, **705-726-4242**.