

EUGENIA STREET AND WELLINGTON D1 NEIGHBOURHOOD RECONSTRUCTION

START DATE: August 2024

END DATE: August 2026

Timeline is subject to change.

The City of Barrie (City) Eugenia Street and Wellington D1 Neighbourhood Reconstruction is being performed by North Rock Group (contractor). Construction for the 2025 season is now completed, and this Information Bulletin is to provide residents with an update on the progress of this project.

CONSTRUCTION PHOTOS



WORK COMPLETED IN 2025

In 2025 the contractor reconstructed:

- Eugenia Street (from Dundonald Street to St. Vincent Street)
- Worsley Street (from Poyntz Street to Berczy Street)
- Berczy Street (from Collier Street to Poyntz Street)
- Amelia Street (from Berczy Street to End)
- Theresa Street (from Berczy Street to Dundonald Street)

Reconstruction work included, roadway reconstruction, watermain replacements, sanitary sewer replacements, storm sewer replacements, new curb installation, and new sidewalks on Eugenia Street, Berczy Street, and Theresa Street.

WINTER SHUTDOWN

As winter arrived early in December, the contractor has utilized temporary asphalt on Theresa Street (Albert to Dundonald) including temporary asphalt on the driveways in this area, Over the next week the crews will be tidying materials around the construction site.

WHAT TO EXPECT IN 2026

The City is anticipating construction for 2026 to begin in mid February (weather pending). An information bulletin will be issued to notify residents when the Contractor plans to return.

Construction in 2026 will include:

AREA	TIMELINE	DESCRIPTION
Albert Street (Theresa Street to Eugenia Street) and Amelia Street (Albert Street to Dundonald Street)	Spring/ Summer/ 2026	Complete underground installations, curb, sidewalk, boulevard restorations, and driveway paving.
Berczy Street (Collier Street to Poyntz Street) Worsley Street (Poyntz Street to Berczy Street) Amelia Street (Berczy Street to End) Theresa Street (Berczy Street to Dundonald Street)	Spring/ Summer/ 2026	Boulevard restorations (placing topsoil and sod, and tree planting.)
All roads within project	Summer 2026	Top course asphalt, and warranty repairs.

The City would like to thank all residents for their support and cooperation throughout the duration of this project. The City recognizes the impact this work may have on your daily routines and appreciate your understanding and patience throughout the project.

MORE INFORMATION

If you have any questions or comments regarding this construction project, please contact:

Craig Thompson, P.Eng.
Engineering Contract Administrator
705-739-4220 ext. 4887
craig.thompson@barrie.ca

or

Cameron McIlwee
Engineering Inspector
705-796-5273
cameron.mcilwee@barrie.ca

Information on other Infrastructure projects can be found by visiting barrie.ca/Roadwork or, by contacting Service Barrie, **705-726-4242**.